



1 75m Bóthar Dúnta ROAD CLOSED 50m Cúrsa Timpill DETOUR 25m	2 75m Bóthar Dúnta ROAD CLOSED 50m Cúrsa Timpill DETOUR 25m	3 75m Bóthar Dúnta ROAD CLOSED 50m Cúrsa Timpill DETOUR 25m
X 50m Bóthar Dúnta ROAD CLOSED 25m	Y 50m Bóthar Dúnta ROAD CLOSED 25m	A LOCAL ACCESS ONLY B LOCAL ACCESS ONLY C Bóthar Dúnta ROAD CLOSED

Work Zone	Tapers	Cone Spacing	T.M Setup	Notes	T.T.O.S Notes/Observations
Road Class Level 2	Lane Taper N/A	@ Taper N/A	TM Method Road Closure + Diversion	1. All works to be carried out in accordance with local Authority requirements 2. Daily inspection & maintenance of T.M setup to be carried out to ensure the safety & integrity of the T.M setup 3. All T.M systems to be setup in accordance with Chapter 8 regulations with respect to sign, lighting, guarding 4. All signs used will conform to those specified in the TM Plan and also conform to TS4 regulations 5. Contractors shall remain responsible to provision of any access ramps due to height variations in any paved surface as a result of works 6. TM Plans do not take into consideration underground services	
Works Type Type B	Shoulder Taper N/A	Longitudinal N/A	Works Length N/A		
Speed Limit 50km/hr	Setback N/A	Lamp Spacing N/A	Traffic Volume N/A		
T.M Signs	Safety Zones	Works Area	Job Detail		
Visibility 50M	Longitudinal N/A	Driving Lane Closed	Diversion Route Length 1.5 KM		
Approach Sign 3	Lateral N/A		Diversion Route Length KM		
Sign Spacing 25M			Location of Works 53.038012, -7.315114		

LAOIS HIRE
TRAFFIC MANAGEMENT DIVISION

LEGEND

- Road Closure
- Local Access
- Diversion Route



Plan Detail	Road Closed + Diversion	Location	Harpers Lane Portlaoise Co Laois
PSCS	Carroll Quarries	Client	Willie Horgan
Works Detail	Re-Surfacing Works	Works Type	Type B
Plan Date	07/02/18	Road Class	Level 2
Plan No.	LHS-Carroll Quarries-Harpers Lane-#001	Works Start Date	TBC
			This Plan is NOT to Scale
			Checked By B.Hughes
			Drafted By B.Hughes