



Exact Position of Signs & Equipment To Be Worked Out By Site TTOS prior To Works Commencing

Work Zone	Tapers	Cone Spacing	T.M Setup	Notes	T.T.O.S Notes/Observations
Road Class Level 4	Lane Taper N/A	@ Taper N/A	TM Method Road Closure & Diversion	1. All Works to be carried out in accordance with Local Authority requirements.	
Works Type Type B	Shoulder Taper N/A	Longitudinal N/A	Works Length 4400m	2. Daily Inspection & maintenance of T.M Setup to be carried out to ensure the safety & integrity of the T.M Design	
Speed Limit 100km/hr	Setback N/A	Lamp Spacing N/A	Traffic Volume AADT >5000	3. All T.M Systems to be set out in accordance with Chapter 8 regulations with respect to Sign, Lighting & Guarding	
T.M Signs Visibility 120m	Safe Zones Longitudinal N/A	Works Area Driving Lane Closed		4. All signs used will conform to those specified in the TM Plan and also conform to TS4 regulations	
Approach Sign 3	Lateral N/A			5. Contractors shall remain responsible for provision of any access ramps due to height variations in any paved surfaces as a result of works	
Sign Spacing 200m				6. T.M Plan does not take into consideration underground services	



Legend

- █ Works Area
- █ Diversion Route
- █ Local Access Only
- VMS
- A-VMS (Additional VMS)

Plan Detail:	Road Closure & Diversion	Location:	N80 Graigue to Forest Upper, Co. Laois	
PSCS:	Kilsaran	Client:	John Walsh	
Work Detail:	Surfacing	Works Type:	Type B	
Plan Date:	29-08-17	Road Classification:	Level 4	Checked By: N.Corrigan
Number:	LHS-KIL-29-08-17-#C0022B	Works Start Date:	TBC	Drafted By: N.Corrigan